

TASKS	DAYS	March 1	8	15	22	29	April 5	12	19	26	May 3	10	17	24	31	June 7	14	21	28	July 5	12	
4.00 Boulder Placement and Planter Completion	29																					
4.01 Place Boulders B8A	2				█																	
4.02 Place Topsoil B8A	1				█																	
4.03 Plant Trees B8A	1				█																	
4.04 Plant Trees B8B	1				█	█																
4.05 Place Boulders B9	2				█																	
4.06 Place Topsoil B9	1				█																	
4.07 Plant Trees B9	1				█	█																
4.08 Place Boulders B10	2				█																	
4.09 Place Topsoil B10	1				█																	
4.10 Plant Trees B10	1				█		█															
4.11 Plant Trees B11A	1						█	█														
4.12 Plant Trees B11B	1						█		█													
4.13 Place Boulders PK1	2						█															
4.14 Place Topsoil PK1	1						█															
4.15 Plant Trees PK1	1						█															
4.16 Place Boulders PK3	2						█	█														
4.17 Install Irrigation Heads (All locations)	1									█												
4.18 Place Topsoil PK3	1									█												
4.19 Plant Trees PK3	1									█												
4.20 Install Electrical Plugs (All locations)	1									█												
5.00 Header at Bison Courtyard	10																					
5.01 Heat & Hoard, including Prep Subbase for Header	6					█	█															
5.02 Form and Pour Header	2					█	█															
5.03 Strip and Fasten Angle Iron	1					█																
5.04 Backfill Header	1					█																
6.00 Zone 1	13																					
6.01 Close Intersection Parkade	1									█	█	█	█	█	█	█	█	█	█	█	█	█
6.02 Plant Trees C1 to C6	4									█	█	█	█									
6.03 Install Electrical Plug	1												█									
6.04 Repair Light Bases	2												█	█								
6.05 Install Rain Leader	1														█							
6.06 Remove Temporary Asphalt	1														█							
6.07 Raise MH's and Pour MH Rings	2														█	█						
6.08 Prep Road Base	1														█							
7.00 Zone 2	22																					
7.01 Excavate and Install 4m of Trench Drain	4									█	█	█	█									
7.02 Backfill Trench Drain	1									█												
7.03 Remove Insulation and Road Base Bison	1																					
7.04 Install Rain Leaders x 4	1										█											
7.05 Plant Trees B12 to B18	4											█	█									
7.06 Electrical Plug Install	1											█										
7.07 Core Trench Drain and Road Way	2										█	█										
7.08 Install Bollards x 5	3												█	█	█							
7.09 Raise MH's and Pour MH Rings	2														█	█						
7.10 Place and Compact Road Crush	2														█	█						
7.11 Install Trench Drain Grate	1														█							

NOTES:

Version 2
DK | NG - February 22, 2021

- RED - CRITICAL PATH (PAVERS)
- GREEN - LANDSCAPING
- BLUE - IRRIGATION
- YELLOW - ELECTRICAL
- GRAY - MANHOLES
- BROWN - NON-CRITICAL PATH (MISCELLANEOUS)

Construction activities, such as mobilizing materials and trailers to site, as well as, setup of heating and hoarding equipment will begin as March 8th.

PLEASE NOTE: UNFORESEEABLE OCCURRENCES SUCH AS WEATHER MAY AFFECT THE PROPOSED SCHEDULE. THE EXACT DATES MAY VARY SLIGHTLY TO THE ESTIMATED DATES ABOVE. PLEASE OBSERVE THE 10-DAY LOOK-AHEAD FOR AN ACCURATE ASSESSMENT OF CLOSURES.

PROPOSED SCHEDULE OF PAVER INSTALL

